



Complete Construction Services

Celebrating 25 Years of Success!

THE GARDENS AT FLINT HILLS PROGRESS MEETING MARCH 1, 2006

Work Completed Since Last Meeting:

- a. Clubhouse under-slab plumbing.
 - b. Clubhouse Pad is poured

 - c. Building #1 under-slab plumbing
 - d. Building #1 Pad is poured

 - e. Retaining wall on Building #3 is poured
 - f. Footings for lower slab of Building #3 are poured
 - g. Under-slab plumbing is being worked on today. Plumbing inspection is scheduled for Thursday AM.

 - h. Rock excavation on Building #2 is complete
 - i. Over-dig under rock is complete
 - j. Excavation pit left after rock removal is being back-filled and compacted. The lower pad of Building #3 will be on grade and finished today.

 - k. The excavation of the new roadway bed is approximately ½ ways complete. We are using the fat clay from the road bed to build the building pads.
 - All city inspections are current and without flaw.
 - We are having compaction tests completed with every lift of fill as well as every morning or evening on each compaction.
 - We have concrete tests drawn on every pour –all passing the necessary criteria.
 - Each building and retaining wall has been laid out and staked by the engineering firm. We have established control points on site, and we are personally double checking all locations provided by KAW Valley.
-
- Lumber has been and is being delivered daily.
 - HVAC units have been purchased and are being stored in a warehouse awaiting delivery.
 - Aluminum columns have been delivered.
 - Windows are being delivered on Monday, March 6.
 - Framing starts on Monday March 6.
 - Retaining Walls start on Monday, March 6.
 - Lower slab of Building #3 will be graded and inspected on Monday, March 6 and poured on Tuesday March 7.
 - Retaining wall on building #2 will be formed on Monday, March 6 and will be poured on Tuesday March 7.